

Project Name:

Old US 41 Widening - Grading, Drainage, Base, and Paving

Project Description:

Widening of an existing County road including grading, drainage, base, and paving.
Total length of the project was 2.34 miles.

Construction Let Date:

April 2021

Construction Completion Date:

March 2023

Initial Cost Estimate:

6,516,800.00

Final Completed Cost:

6,516,800.00

Is the Project on the State Route System or does it tie to a State Route?

Yes

Procedures in place or that will be in place for regular reporting to GDOT of Project scope, schedule, and budgets.

Monthly Conference Calls with GDOT TIA Officials

The Local Government's procedures in place for contract payment validation.

Lowndes County Procurement Policy

The Local Government's conflict of interest policy.

Lowndes County Procurement Policy