

VE Item	Description	Amount Removed from Bid	Accepted by County?
1	Remove submersible pump package from Contractor's scope of work. County to purchase pumps directly from Flygt.	(\$582,176.57)	Y
2	Remove bypass pump package from Contractor's scope of work. County to purchase pumps directly from Godwin.	(\$114,481.08)	Y
3	County purchases HDPE pipe directly	(\$1,448,887.50)	Y
		\$76.25 Revised Unit Cost HDPE pipe installation	
		\$149.25 Revised Unit Cost HDPE pipe directional drill	
		\$564.25 Revised Unit Cost Jack and Bore	
4	Change +/- 20/251 LF of DR9 HDPE to DR11. Portion under river and along Hwy 133 will remain DR9.	(\$139,326.88)	N
5	Switch +/- 5,282 LF of directional drilling to direct bury. This will require the addition of a line item for repaving asphalt driveways.	(\$385,586.00)	Y
		Based on new unit prices established in VE Item 3	
6	Remove Jack and Bores along James Road and install casing by direct bury. This will require the addition of a line item for direct bury casing and additional SY of asphalt replacement.	(\$219,800.00)	Y
		Based on new unit prices established in VE Item 3 and County buying HDPE	
7	Change fittings and valves in Pump Station from class 250 to class 150.	(\$22,170.00)	N
8	Change 24" plug valves to 18" plug valves with DIP reducers on each side. Inside diameter of 24" FM is +/- 18".	(\$22,640.00)	N
		Mueller Standard Port (80% opening)	
9	Change wetwell to precast type structure with large anti floatation ring.	(\$20,000.00)	N
10	Change Air Release Valves to standard coated manhole with ball valve, i.e. remove knife gate valve and SB package unit.	(\$33,600.00)	Y
		ARI	