

pavement areas. Does the contractor need to account for any additional base material? **All of the existing millings will need to be removed from the site. All areas to receive new GAB.**

6. Sheet C4.0 & C6.0 – Storm Drain System
 - a. Do all structures need to be pre-cast or can they be built-in-place to GDOT standards? **Structures can be pre-cast or built-in-place. Either method will need to be to GDOT Standards.**
 - b. Can you please clarify a few notes:
 - i. The notes on Sheet C6.0 on each structure refer to “18” RCP INVERT”, but the plans all show 24” RCP. Is this storm drain system allowing for 18” or 24” RCP? **Please see revised sheets C4.0 and C6.0.**
 - ii. The details for each structure show two openings for incoming pipe and the plans show seven structures at each end of the system. This should allow for a total of 14-rows of pipe. However, the plans state there are only 12-rows of pipe. Can you please clarify how many rows of pipe are being installed? **Please see revised sheet C4.0**
 - c. Is there a Type ‘A’ structure being installed on the project? If so, where? There is none shown on sheet C6.0. **Please see revised sheet C4.0 and C6.0.**
7. Does all of the existing silt fence need to be removed and replaced or can the existing silt fence be left in place where possible? **The existing silt fence can be left in place where possible.**
8. Can you please provide a detail for the sidewalk and driveway aprons? **Please see revised sheet C6.0.**
9. Pipe quantities are incorrect on plans? **See revised sheet C4.0.**
10. 2” water meter- one page by others and other page by Lowndes County. **The City of Valdosta will install the new meter. See revised sheet C3.0.**
11. Asphalt millings will need to be completely removed and new base rock for this area. Will county remove or will contractor remove from site? The contractor will remove the existing millings from the site. **The contractor will be responsible for removal of all items including millings. We will not re-use the existing millings for any base as noted on the current plans. New base will be required for all areas where noted for base.**